

Report of Highway Administrator

October 16, 2017
Jonathan Gulliver

Employee Recognition: Pam Marquis, MassDOT Right of Way



- American Public Works Association Manager of the Year, Public Right of Way
- Right of Way Compliance Manager, MassDOT
- 10+ Years of Experience
- Responsible for ROW compliance for \$400 million annual road and bridge program.

Winter Preparedness



Available Equipment Breakdown			
Equipment Type	Total	Hired	State
Combo (Plow and Spreader)	1330	1100	230
Plows	2120	2000	120
Front End Loaders	460	360	100
Misc equipment (Tankers, Snowblowers)	285	250	35
Snow Melters	3	0	3
Totals	4198	3710	488

MassDOT is currently at 50% capacity with salt with deliveries beginning in October. Plan to be at 80% by the end of October and 90% by the end of November

Construction Update: Braintree Superstructure Replacement

- Project finished at 11:30pm on Sunday, September 24th, 6.5 hours ahead of planned 5am Monday opening time.
- Accelerated Bridge Replacement techniques to replace deteriorating superstructure.
- Similar lane closures and schedule planned for weekend of October 13th-15th.



FFY2017 Highway Division Ad Program

This metric is an indicator of how well the Highway Division is delivering federally funded projects by advancing them from their design phase to the construction phase.

